



# Rural Water & Sewer Servicing (RWSS) – October Update

We're continuing detailed design in all communities and are on track to finish the RWSS project, aside from service connections, in November of 2019.

## **Anzac & Gregoire Lake Estates**

Design work is about 60 percent finished in Anzac and complete in varying degrees (40 percent to 100 percent) for the contracts in Gregoire Lake Estates.

We're working on another open house for Anzac & Gregoire Lake Estates. Stay tuned to this newsletter, the municipal office, your municipal contacts or the website for the latest information.

## **Conklin**

Design work is finished for Contracts 1 & 2 and more than half finished for Contracts 3 & 4. The design for Contracts 5, 6 and 7 hasn't begun yet but the work is on track.

We are close to awarding Contract 2 in Conklin, which is for lift stations, water treatment plant upgrades and service stubs to Northland Drive. Work on this contract tentatively begins in November and will be finished by the end of 2018.

## **Draper**

Design work is half finished on all contracts in Draper with construction tentatively beginning in May of 2017.

## **Janvier**

All design work in Janvier is between 55-90 percent complete. Construction is tentatively slated to begin in May of 2017.

## **Saprae Creek Estates**

Design work in Saprae Creek is between 65-100 percent complete.

We held an open house in Saprae Creek in September that was attended by 45 participants and had some good discussions. The slideshow that was presented is available at [www.rmwb.ca/rwss](http://www.rmwb.ca/rwss).

## **More information**

For more information, please call the Construction Hotline at **780-793-1054**, email [constructionhelpdesk@rmwb.ca](mailto:constructionhelpdesk@rmwb.ca), visit us on Facebook at the Wood Buffalo Rural Community Connection or visit [www.rmwb.ca/rwss](http://www.rmwb.ca/rwss).