



# Rural Water & Sewer Servicing (RWSS) – December Update

As we move into the holiday season we're continuing work in all communities and are on track to finish the RWSS project, aside from service connections, in November of 2019.

## **Anzac & Gregoire Lake Estates (GLE)**

Design work in Anzac is about 60 percent complete. Three construction contracts for Anzac will be tendered in February and March of 2017.

In Gregoire Lake Estates, the design for road and underground pipe (Contract 1) is complete and will be tendered after the Christmas holiday period.

Designs for the new reservoir, pumphouse and sanitary lift station (Contract 2) are 90 percent complete and will be tendered in early 2017.

Preparation for Contract 3 in GLE (forcemain to Anzac) is being finalized and will be tendered in summer of 2017 for construction next winter.

## **Conklin**

Contract 2 is being awarded and includes work on the main sewer line, water main, pump stations and water treatment plant. Work on the main sewer line and pump stations begins in December while the work on the water main and water treatment plant to provide water to the school begins in January 2017.

Contract 3 is being prepared for tender and will include installation of water main lines on Pine Lane, Poplar Drive, Conklin Drive and Spruce Drive.

## **Janvier**

Contract 1 is being prepared for tender this fall so that work can begin in spring of 2017. It will consist of water main installations beside roadways along with road rehabilitation work.

## **Saprae Creek Estates & Draper**

There are no specific updates for Saprae Creek and Draper this month although all work remains on schedule.

## **More information**

For more information, please call the Construction Hotline at **780-793-1054**, email [constructionhelpdesk@rmwb.ca](mailto:constructionhelpdesk@rmwb.ca), visit us on Facebook at the Wood Buffalo Rural Community Connection or visit [www.rmwb.ca/rwss](http://www.rmwb.ca/rwss).